

Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024												2025														
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec								
<b>PRINCETON LANDINGS - BASELINE</b>					649	26-Jun-23	04-Apr-25																																				
<b>CONSTRUCTION</b>					618	26-Jun-23	04-Mar-25																																				
<b>General Requirements</b>					618	26-Jun-23	04-Mar-25																																				
GC-130	Notice of Commencement (NOC) 06/26/23	0	26-Jun-23																																								
GC-140	Permit	10	26-Jun-23	10-Jul-23																																							
GC-120	PH1 - Duration NTP through TCO - A6-A1 & SW Completion (486 CD) 16 Mths - 10/	486	26-Jun-23	23-Oct-24																																							
GC-150	PH2 & PH3 - Duration Bldg B & C through TCO (485 CD) 16 Mths - 03/04/25	485	06-Nov-23	04-Mar-25																																							
<b>Project Milestones</b>					584	26-Jun-23	29-Jan-25																																				
<b>Phase 1 ( Bldgs. A6, A3, A5, A2, A4, A1)</b>					486	26-Jun-23	23-Oct-24																																				
1-Mobilization, Site Preparation and Sitework					79	26-Jun-23	12-Sep-23																																				
2-Building A6					267	15-Sep-23	04-Oct-24																																				
3-Building A3					267	19-Sep-23	08-Oct-24																																				
4-Building A5					265	21-Sep-23	08-Oct-24																																				
5-Building A2					267	25-Sep-23	14-Oct-24																																				
6-Building A4					244	26-Oct-23	14-Oct-24																																				
7-Building A1					249	30-Oct-23	23-Oct-24																																				
8-Parking					0	02-Aug-24	02-Aug-24																																				
<b>Phase 2 (Bldgs. C &amp; B)</b>					310	06-Nov-23	29-Jan-25																																				
1-Building C					310	06-Nov-23	29-Jan-25																																				
2-Building B					235	09-Nov-23	15-Oct-24																																				
3-Parking					0	14-Oct-24	14-Oct-24																																				
<b>Utilities Coordination</b>					130	26-Jun-23	02-Jan-24																																				
<b>Site Work - Off-Site</b>					193	03-Jan-24	03-Oct-24																																				
Off-Site Work - 242nd St.					81	03-Jan-24	25-Apr-24																																				
Off-Site Work - 127th Ave.					78	26-Feb-24	13-Jun-24																																				
Off-Site Work - 128th Ave.					78	12-Apr-24	01-Aug-24																																				
Off-Site Work - 244th St.					88	31-May-24	03-Oct-24																																				
<b>Conveyance Package - Phase 1 - A6, A3, A5, A2, A4 &amp; A1</b>					155	04-Mar-24	10-Oct-24																																				
<b>Phase 1 - Mobilization, SW, Bldgs. A6, A3, A5, A2, A4, A1 -485 CD - 16 Months</b>					521	26-Jun-23	27-Nov-24																																				
Phase 1 - Mobilization & Site Preparation					10	26-Jun-23	10-Jul-23																																				
Phase 1 - Site Work - On-Site					45	11-Jul-23	12-Sep-23																																				
Site Utilities					45	11-Jul-23	12-Sep-23																																				
<b>Phase 1 - Building A6</b>					423	13-Sep-23	08-Nov-24																																				
Phase 1 - Structural - Building A6					154	13-Sep-23	13-Feb-24																																				
Phase 1 - Interior Work - Building A6					174	11-Jan-24	03-Jul-24																																				
Exterior - Building A6					76	01-Feb-24	20-May-24																																				
Phase 1 - Closeout - Building A6					31	26-Sep-24	08-Nov-24																																				
<b>Phase 1 - Building A3</b>					418	15-Sep-23	05-Nov-24																																				
Phase 1 - Structural - Building A3					158	15-Sep-23	19-Feb-24																																				
Phase 1 - Interior Work - Building A3					192	22-Jan-24	31-Jul-24																																				
Phase 1 - Exterior - Building A3					99	15-Jan-24	03-Jun-24																																				
Phase 1 - Closeout - Building A3					26	30-Sep-24	05-Nov-24																																				
<b>Phase 1 - Building A5</b>					421	19-Sep-23	12-Nov-24																																				
Phase 1 - Structural - Building A5					163	19-Sep-23	28-Feb-24																																				
Phase 1 - Interior Work - Building A5 NEW					192	29-Jan-24	07-Aug-24																																				
Phase 1 - Exterior - Building A5					108	11-Jan-24	12-Jun-24																																				
Phase 1 - Closeout - Building A5					29	02-Oct-24	12-Nov-24																																				
<b>Phase 1 - Building A2</b>					425	21-Sep-23	18-Nov-24																																				
Phase 1 - Structural - Building A2					168	21-Sep-23	06-Mar-24																																				
Phase 1 - Interior Work - Building A2 NEW					192	05-Feb-24	14-Aug-24																																				
Phase 1 - Exterior - Building A2					63	23-Jan-24	22-Apr-24																																				
Phase 1 - Closeout - Building A2					31	04-Oct-24	18-Nov-24																																				
<b>Phase 1 - Building A4</b>					388	24-Oct-23	14-Nov-24																																				
Phase 1 - Structural - Building A4					142	24-Oct-23	13-Mar-24																																				
Phase 1 - Interior Work - Building A4 NEW					191	13-Feb-24	21-Aug-24																																				
Phase 1 - Exterior - Building A4					98	18-Jan-24	05-Jun-24																																				

- █ Remaining Level of Effort
- █ Actual Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work

APARTMENT BUILDINGS  
BASELINE SCHEDULE SUMMARY

